



BERRI BARMERA LOCAL ACTION PLANNING COMMITTEE **PROJECT UPDATE**

Project No: 990286
Project Name: Habitat & Biodiversity Restoration in the Berri Barmera LAP
Updated: 21 January 2003

This project was the first NHT project submitted to implement the Revegetation Incentive Scheme. The table below shows the financial breakdown of the project.

Revegetation Incentives

<u>Name</u>	<u>Contracted</u>	<u>Paid</u>	<u>Date</u>	<u>Still Owing</u>
Redway	\$ 5,850.00	\$ 5,850.00	10/1/03 *	
Field Days	\$11,785.00	\$11,785.00	30/6/01 *	
Field & Game	\$ 8,002.50	\$ 8,002.50	30/6/01 *	
Wilabalangaloo	\$ 9,050.00	\$ 9,050.00	25/7/02	
Mason	\$ 2,180.00	\$ 2,180.00	30/6/00	
Reddy	\$ 3,150.00	\$ -		\$ 3,150.00
Drogemuller	\$ 2,250.00	\$ 1,050.00	18/9/01 *	\$ 1,200.00
Dawe	\$ 3,840.00	\$ -		\$ 3,840.00
Total	\$46,107.50	\$ 37,917.50		\$ 8,190.00

* Council Paid Invoice

Notes:

Phil Reddy has almost completely finished his project – just needs to complete the rabbit proof fencing component.

Drogemuller – Revegetation has occurred and been paid for. Fencing still needs to be completed.

Tim Dawe is slowly progressing this project.

Summary of Revegetation Incentive Achievements

Redway:

Enhance Remnant Scrub through revegetation	13ha
Part reclamation of old quarry	
Establishment of nursery	

Riverland Field Days

Fencing of remnant scrub with new vegetation	3km fencing
Protecting remnant native vegetation	11ha
Establishment of local native vegetation blocks	10ha
Establishment of windbreaks using natives	1km
Fencing windbreak	2.2km fencing
Enhance Remnant Scrub through revegetation	1ha

Barmera Moorook Field & Game Association

Enhance Remnant Scrub through revegetation	3ha
Protecting remnant native vegetation	5.5km fencing (30ha)

Wilabalanagaloo

Enhance Remnant scrub through revegetation	91ha
Protecting above remnant vegetation	6km fencing

Mason

Establishment of local native vegetation blocks	3.4ha
Fencing area of revegetation	1km fencing

Reddy

Enhance Remnant scrub through revegetation	2ha*
Protecting remnant native vegetation	3km fencing**

Drogemuller

Establishment of local native vegetation blocks	2ha
Fencing area of vegetation	1km**

Dawe

Enhance Remnant scrub through revegetation	5.2ha**
Protecting above remnant vegetation	2km fencing**

* Completed but not yet paid

** Not yet completed

Other Expenses occurred on project

Category	Expense
Monitoring & Evaluation	\$ 200.00
Training	\$ 622.00
Administration	\$ 4, 200.00
Total	\$ 5,022.00

Administration funds are from general LAP account (Xtra Project LAP 2001)

Total NHT Funds Received: \$51 250.00

Total Expenditure to Date: \$42 939.50

Total Funds Still Committed: \$ 8,190.00

Total: \$51,129.50